

Activity ID	Activity Name	Original Duration	Actual Duration	Remaining Duration	Activity % Complete	Start	Finish	Total Float	2026					2027
									Q1	Q2	Q3	Q4	Q1	
<b>Rialto Mortuary</b>		131	0	131		13-Apr-26	15-Oct-26	0						
<b>Preconstruction</b>		121	0	121		27-Apr-26	15-Oct-26	0						
<b>SCE</b>		121	0	121		27-Apr-26	15-Oct-26	0						
A1030	SCE Design	80	0	80	0%	27-Apr-26*	18-Aug-26	0						
A1040	Schedule SCE for On-Site Work	20	0	20	0%	18-Sep-26	15-Oct-26	0						
<b>Submittals</b>		90	0	90		13-Apr-26	18-Aug-26	36						
A1000	Generator/ATS - Procurement	90	0	90	0%	13-Apr-26*	18-Aug-26	36						
<b>Construction</b>		97	0	97		18-May-26	02-Oct-26	9						
<b>Demo</b>		10	0	10		18-May-26	01-Jun-26	9						
Demo1000	Clear Site	5	0	5	0%	18-May-26*	22-May-26	9						
Demo1010	Excavate	5	0	5	0%	26-May-26	01-Jun-26	9						
<b>Grading</b>		20	0	20		02-Jun-26	29-Jun-26	14						
Grade1000	Rough Grade	5	0	5	0%	02-Jun-26*	08-Jun-26	9						
Grade1020	Install Infiltration Basins	15	0	15	0%	09-Jun-26	29-Jun-26	14						
<b>Underground</b>		20	0	20		09-Jun-26	07-Jul-26	9						
UG1000	Install SD Piping	10	0	10	0%	09-Jun-26	22-Jun-26	9						
UG1010	Install UG Electrical	10	0	10	0%	23-Jun-26	07-Jul-26	9						
<b>Structural</b>		25	0	25		08-Jul-26	11-Aug-26	9						
Struc1000	Excavate/FRP Wall Footings	5	0	5	0%	08-Jul-26	14-Jul-26	9						
Struc1010	Auger / FRP Light Pole Footings	5	0	5	0%	15-Jul-26	21-Jul-26	9						
Struc1020	Install Masonry Walls	15	0	15	0%	22-Jul-26	11-Aug-26	9						
<b>Curb &amp; Gutter / Paving</b>		37	0	37		12-Aug-26	02-Oct-26	9						
Grade1010	Grade for Curbs	3	0	3	0%	12-Aug-26	14-Aug-26	9						
Grade1030	Fine Grade	2	0	2	0%	17-Aug-26	18-Aug-26	9						
CG 1000	Form & Pour Curb & Gutter	8	0	8	0%	19-Aug-26	28-Aug-26	9						
CG 1010	Base & Pave	3	0	3	0%	17-Sep-26	21-Sep-26	9						
CG 1020	Clean & Stripe Parking	2	0	2	0%	01-Oct-26	02-Oct-26	9						
<b>City Curb &amp; Gutter / Sidewalk</b>		12	0	12		31-Aug-26	16-Sep-26	9						
City1000	Demo City Sidwalk & Curb/Gutter	2	0	2	0%	31-Aug-26	01-Sep-26	9						
City1010	Form & Pour Curb & Gutter	5	0	5	0%	02-Sep-26	09-Sep-26	9						
City1020	Pour City Sidewalk	5	0	5	0%	10-Sep-26	16-Sep-26	9						
<b>Landscaping</b>		7	0	7		22-Sep-26	30-Sep-26	9						
Land 1000	Install Landscaping & Irrigation	7	0	7	0%	22-Sep-26	30-Sep-26	9						
<b>Site Finishes</b>		3	0	3		22-Sep-26	24-Sep-26	15						
Site 10010	Install Light Poles	3	0	3	0%	22-Sep-26	24-Sep-26	15						
Site 10020	Install Security Gates	2	0	2	0%	22-Sep-26	23-Sep-26	16						
<b>Electrical</b>		21	0	21		19-Aug-26	17-Sep-26	20						
A1010	Installation of Generator	5	0	5	0%	19-Aug-26	25-Aug-26	36						

■ Remaining Level of Effort    ■ IMPACTS  
■ Actual Level of Effort    ◆ Milestone  
■ Actual Work  
■ Remaining Work  
■ Critical Remaining Work

**Rialto Mortuary**  
**Schedule Update**  
 Page 1 of 2

Layout: Client Review - All Activities W/  
 Float  
 TASK filter: All Activities



Activity ID	Activity Name	Original Duration	Actual Duration	Remaining Duration	Activity % Complete	Start	Finish	Total Float	2026					2027	
									Q1	Q2	Q3	Q4	Q1		
A1020	Underground Infrastructure for SCE	20	0	20	0%	19-Aug-26	16-Sep-26	0							
A1050	SCE Inspection	1	0	1	0%	17-Sep-26	17-Sep-26	0							

Underground Infrastructure for SCE  
 SCE Inspection, 17-Sep-26, 17-Sep-

- Remaining Level of Effort
- IMPACTS
- Actual Level of Effort
- Milestone
- Actual Work
- Remaining Work
- Critical Remaining Work

