SYCAMORE 32 RESIDENTIAL SUBDIVISION (TTM NO. 20108) CITY OF RIALTO APNs 0131-111-05, 07, 75, & 76 MITIGATION MONITORING and REPORTING PROGRAM

This Mitigation Monitoring and Reporting Program was prepared to implement the mitigation measures outlined in the Initial Study for Sycamore 32 Residential Subdivision Tentative Tract Map (TTM) 20108. This program has been prepared in compliance with the State of California Environmental Quality Act (CEQA) Guidelines.

CEQA Section 21081.6 requires adoption of a monitoring and/or reporting program for those measures or conditions imposed on a project to mitigate or avoid adverse effects on the environment. The law states that the monitoring or reporting program shall be designed to ensure compliance during project implementation.

The Mitigation Monitoring and Reporting Program contains the following elements:

- 1. The mitigation measures are recorded with the action and procedure necessary to ensure compliance. The program lists the mitigation measures contained within the Initial Study.
- 2. A procedure for compliance and verification has been outlined for each mandatory mitigation action. This procedure designates who will take action, what action will be taken and when, and to whom and when compliance will be reported.
- 3. The program contains a separate Mitigation Monitoring and Compliance Record for each action. On each of these record sheets, the pertinent actions and dates will be logged, and copies of permits, correspondence or other data relevant will be retained by the City of Rialto.
- 4. The program is designed to be flexible. As monitoring progresses, changes to compliance procedures may be necessary based upon recommendations by those responsible for the program. If changes are made, new monitoring compliance procedures and records will be developed and incorporated into the program.

The individual measures and accompanying monitoring/reporting actions follow. They are numbered in the same sequence as presented in the Initial Study.

V. CULTURAL RESOURCES

CR-1: If cultural resources are encountered during ground-disturbing activities, work in the immediate area shall cease and an archaeologist meeting the Secretary of the Interior's Professional Qualifications Standards for archaeology (National Park Service [NPS] 1983) shall be contacted immediately to evaluate the find(s). If the discovery proves to be significant under CEQA, additional work such as data recovery excavation may be warranted.

METHOD OF VERIFICATION

The City of Rialto shall verify implementation of the above mitigation measure during on-site inspection.

TIMING OF COMPLIANCE

In the event cultural resources are discovered on-site.

The City of Rialto staff has verified comp	pliance with the Mitigation Measure CR-1:
Signature/Date	

MITIGATION MEASURES

V. CULTURAL RESOURCES

CR-2: In the event fossil specimens are unearthed, the Project proponent shall have a paleontological consultant assess the specimens and submit a report to the City of Rialto. If the consultant and City concur, a paleontological monitoring program shall be implemented for the remainder of earth moving activities.

METHOD OF VERIFICATION

The City of Rialto shall verify implementation of the above mitigation measure during on-site inspection.

TIMING OF COMPLIANCE

In the event archeological/paleontological resources are discovered on-site.

City of Rialto staff has verified complia	nce with the Mitigation Measure CR-2:
Signature/Date	<u> </u>

MITIGATION MEASURES

VI. GEOLOGY AND SOILS

GEO-1: Prior to issuance of a grading permit, recommendations contained within the Preliminary Soil Investigation Report prepared by Soil Exploration Company, Inc., April 2016, shall be implemented.

METHOD OF VERIFICATION

The City of Rialto shall verify implementation of the above mitigation measure during on-site inspection.

TIMING OF COMPLIANCE

Prior to the issuance of a grading permit.

The City of	f Rialto staf	t has verifie	d compliance	with the Mi	tigation Measi	are GEO-1:
<u> </u>	<u> </u>					
Signature/I	Date					

MITIGATION MEASURES

XII. NOISE

NOI-1: During all Project Site excavation and on-site grading, construction contractors shall equip all construction equipment, fixed or mobile, with properly operating and maintained mufflers, consistent with manufacturer standards.

METHOD OF VERIFICATION

The City of Rialto shall verify implementation of the above mitigation measure during on-site inspection.

TIMING OF COMPLIANCE

Throughout construction of the Site.

The City of Rialto staff has verified comp	pliance with the Mitigation Measure NOI-1:
G! /P	
Signature/Date	

MITIGATION MEASURES

XII. NOISE

NOI-2: The contractor shall place all stationary construction equipment so that emitted noise is directed away from the noise sensitive receptors nearest the Project Site.

METHOD OF VERIFICATION

The City of Rialto shall verify implementation of the above mitigation measure during on-site inspection.

TIMING OF COMPLIANCE

Throughout construction of the Site.

The City of Rialto staff has verified com	pliance with the Mitigation Measure NOI-2:
Signature/Date	-
Digitatal of Date	

MITIGATION MEASURES

XII. NOISE

NOI-3: Equipment shall be shut off and not left to idle when not in use.

METHOD OF VERIFICATION

The City of Rialto shall verify implementation of the above mitigation measure during on-site inspection.

TIMING OF COMPLIANCE

Throughout construction of the Project.

The City of Rialto staff has verified comp	liance with the Mitigation Measure NOI-3:
Signature/Date	

MITIGATION MEASURES

XII. NOISE

NOI-4: The contractor shall locate equipment staging in areas that will create the greatest distance between construction-related noise sources and sensitive receptors nearest the Project Site during all Project construction.

METHOD OF VERIFICATION

The City of Rialto shall verify implementation of the above mitigation measure during on-site inspection.

TIMING OF COMPLIANCE

Throughout construction of the Project.

The City or Rialto staff has verified con	mpliance with the	e Mitigation Measure	e NOI-4:
Signature/Date			

MITIGATION MEASURES

XII. NOISE

NOI-5: The contractor shall limit the use of vibratory and/or heavy equipment along the Project boundaries to the greatest degree possible.

METHOD OF VERIFICATION

The City of Rialto shall verify implementation of the above mitigation measure during on-site inspection.

TIMING OF COMPLIANCE

Throughout construction of the Project.

The City of Rialto staff has verified comp	pliance with the Mitigation Measure NOI-5:
Signature/Date	

MITIGATION MEASURES

XVI. TRIBAL CULTURAL RESOURCES

TCR-1: If human remains or funerary objects are encountered during any activities associated with the Project, work in the immediate vicinity (within a 100-foot buffer of the find) shall cease and the County Coroner shall be contacted pursuant to State Health and Safety Code §7050.5 and that code enforced for the duration of the Project.

METHOD OF VERIFICATION

The City of Rialto shall verify implementation of the above mitigation measure during on-site inspection.

TIMING OF COMPLIANCE

Throughout construction, in the event human remains are discovered.

The City of Rialto st	aff has verified con	npliance with the M	itigation Measure TCR	-1:
Signature/Date		_		

XVI. TRIBAL CULTURAL RESOURCES

TCR-2: In the event that Native American cultural resources are discovered during Project activities, all work in the immediate vicinity of the find (within a 60-foot buffer) shall cease and a qualified archaeologist meeting Secretary of Interior standards shall be hired to assess the find. Work on the other portions of the Project outside of the buffered area may continue during this assessment period. Additionally, San Manuel Band of Mission Indians shall be contacted if any such find occurs and be provided information and permitted/invited to perform a site visit when the archaeologist makes his/her assessment, so as to provide Tribal input. The archaeologist shall complete an isolate or site record for all finds and submit this document to the applicant and Lead Agency for dissemination to the San Manuel Band of Mission Indians.

METHOD OF VERIFICATION

The City of Rialto shall verify implementation of the above mitigation measure during on-site inspection.

TIMING OF COMPLIANCE

Throughout construction, in the event Native American cultural resources are discovered.

The City of Rialto sta	off has verified complian	ce with the Mitigati	on Measure TCR-2:
Signature/Date			

XVI. TRIBAL CULTURAL RESOURCES

TCR-3: If significant Native American historical resources, as defined by CEQA (as amended, 2015), are discovered and avoidance cannot be ensured, a qualified archaeologist shall be retained to develop a Cultural Resources Treatment Plan, as well as a Discovery and Monitoring Plan, the drafts of which shall be provided to San Manuel Band of Mission Indians for review and comment. In addition, all in-field investigations, assessments, and/or data recovery enacted pursuant to the finalized Treatment Plan shall be monitored by a San Manuel Band of Mission Indian Tribal Participant(s). The Lead Agency and/or applicant shall, in good faith, consult with San Manuel Band of Mission Indians on the disposition and treatment of any artifacts or other cultural materials encountered during the Project.

METHOD OF VERIFICATION

The City of Rialto shall verify implementation of the above mitigation measure during on-site inspection.

TIMING OF COMPLIANCE

Throughout construction, in the event Native American historic resources are discovered.

The City of Rialto staff has verified comp	pliance with the Mitigation Measure TCR-3:
G: /D /	-
Signature/Date	

XVI. TRIBAL CULTURAL RESOURCES

TCR-4: The Project Applicant shall be required to obtain the services of a Tribal Monitor approved by the Gabrieleño Band of Mission Indians-Kizh Nation and will be present on-site during the construction phases that involve any ground disturbing activities. Ground disturbances is defined by the Gabrieleno Band of Mission Indians-Kizh Nation as activities that include, but are not limited to, pavement removal, pot-holding or auguring, grubbing, weed abatement, boring, grading, excavation, drilling, and trenching, within the Project area. The Tribal Monitor will complete monitoring logs on a daily basis that will provide descriptions of the daily activities, including construction activities, locations, soil, and any cultural materials identified. The on-site monitoring shall end when the Project Site grading and excavation activities are completed, or when the Tribal Representatives an monitor have indicated that the site has a low potential for archaeological resources.

METHOD OF VERIFICATION

The Gabrieleño Band of Mission Indians-Kizh Nation and the City shall verify implementation of above mitigation measure during on-site inspections.

TIMING OF COMPLIANCE

Prior to ground disturbing activities.

The City of Rialto staff has verified comp	pliance with the Mitigation Measure TCR-4:
Signature/Date	

MITIGATION MEASURES

XVI. TRIBAL CULTURAL RESOURCES

TCR-5: Upon discovery of any archaeological resources, cease construction activities in the immediate vicinity of the find until the find can be assessed. All archaeological resources unearthed by Project construction activities shall be evaluated by the qualified archaeologist and tribal monitor approved by the Gabrieleño Band of Mission Indians-Kizh Nation. If the resources are Native American in origin, the Gabrieleño Band of Mission Indians-Kizh Nation shall coordinate with the landowner regarding treatment and curation of these resources. Typically, the Tribe will request reburial or preservation for educational purposes. Work may continue on other parts of the Project while evaluation and, if necessary, mitigation takes place (CEQA Guidelines Section 15064.5 [f]). If a resource is determined by the qualified archaeologist to constitute a "historical resource" or "unique archaeological resource", time allotment and funding sufficient to allow for implementation of avoidance measures, or appropriate mitigation, must be available. The treatment plan established for the resources shall be in accordance with CEQA Guidelines Section 15064.5(f) for historical resources and Public Resources Code Sections 21083.2(b) for unique archaeological resources. Preservation in place (i.e., avoidance) is the preferred manner of treatment. If preservation in place is not feasible, treatment may include implementation of archaeological data recovery excavations to remove the resource along with subsequent laboratory processing and analysis. Any historic archaeological material that is not Native American in origin shall be curated at a public, non-profit institution with a research interest in the materials, such as the Natural History Museum of Los Angeles County or the Fowler Museum, if such an institution agrees to accept the material. If no institution accepts the archaeological material, they shall be offered to a local school or historical society in the area for educational purposes.

METHOD OF VERIFICATION

The Gabrieleño Band of Mission Indians-Kizh Nation shall verify implementation of the above mitigation measure during on-site inspection.

TIMING OF COMPLIANCE

Throughout construction, in the event Native American archaeological resources are discovered.

The Gabrieleño	Band of	Mission	Indians-Kizh	Nation	has	verified	compliance	with	the
Mitigation Measu	re TCR-5:						_		
~! /D									
Signature/Date									

XVI. TRIBAL CULTURAL RESOURCES

TCR-6: Native American human remains are defined in PRC 5097.98 (d)(1) as an inhumation or cremation, and in any state of decomposition or skeletal completeness. Funerary objects, called associated grave goods in PRC 5097.98, are also to be treated according to this statute. Health and Safety Code 7050.5 dictates that any discoveries of human skeletal material shall be immediately reported to the County Coroner and excavation halted until the coroner has determined the nature of the remains. If the coroner recognizes the human remains to be those of a Native American or has reason to believe that they are those of a Native American, he or she shall contact, by telephone within 24 hours, the Native American Heritage Commission (NAHC) and PRC 5097.98 shall be followed.

METHOD OF VERIFICATION

The City of Rialto shall verify implementation of the above mitigation measure during on-site inspection.

TIMING OF COMPLIANCE

Throughout construction, in the event Native American human remains are discovered.

The City of Rialto staff has verified com	pliance with the Mitigation Measure TCR-6:
	<u>-</u>
Signature/Date	

XVI. TRIBAL CULTURAL RESOURCES

TCR-7: Upon discovery of Native American remains, the tribal and/or archaeological monitor will immediately divert work at minimum of 50 feet and place an exclusion zone around the burial. The monitor(s) will then notify the Tribe, the qualified lead archaeologist, and the construction manager who will call the coroner. Work will continue to be diverted while the coroner determines whether the remains are Native American. The discovery is to be kept confidential and secure to prevent any further disturbance. If the finds are determined to be Native American, the coroner will notify the NAHC as mandated by state law who will then appoint a Most Likely Descendent (MLD).

METHOD OF VERIFICATION

The Gabrieleño Band of Mission Indians-Kizh Nation and/or archaeological monitor shall verify implementation of the above mitigation measure during on-site inspection.

TIMING OF COMPLIANCE

Throughout construction, in the event Native American human remains are discovered.

WRITTEN VERIFICATION PREPARED BY:

The Gabrieleño Band of Mission Indians-Kizh Nation and/or archaeological monitor has verified compliance with the Mitigation Measure TCR-7:

Signature/Date	

XVI. TRIBAL CULTURAL RESOURCES

TCR-8: If the Gabrieleno Band of Mission Indians – Kizh Nation is designated MLD, the following treatment measures shall be implemented. To the Tribe, the term "human remains" encompasses more than human bones. In ancient as well as historic times, Tribal Traditions included, but were not limited to, the burial of funerary objects with the deceased, and the ceremonial burning of human remains. These remains are to be treated in the same manner as bone fragments that remain intact. Associated funerary objects are objects that, as part of the death rite or ceremony of a culture, are reasonably believed to have been placed with individual human remains either at the time of death or later; other items made exclusively for burial purposes or to contain human remains can also be considered as associated funerary objects.

METHOD OF VERIFICATION

The Gabrieleño Band of Mission Indians-Kizh Nation shall verify implementation of the above mitigation measure during on-site inspection.

TIMING OF COMPLIANCE

Signature/Date

Throughout construction, in the event the Kizh Nation is designated MLD.

The	Gabrieleño	Band	of	Mission	Indians-Kizh	Nation	has	verified	compliance	with	the
Miti	gation Meası	ıre TCI	R-8:	;							

MITIGATION MEASURES

XVI. TRIBAL CULTURAL RESOURCES

TCR-9: Prior to the continuation of ground disturbing activities, the land owner shall arrange a designated site location within the footprint of the Project for the respectful reburial of the human remains and/or ceremonial objects. In the case where discovered human remains cannot be fully documented and recovered on the same day, the remains will be covered with muslin cloth and a steel plate that can be moved by heavy equipment placed over the excavation opening to protect the remains. If this type of steel plate is not available, a 24-hour guard should be posted outside of working hours. The Tribe will make every effort to recommend diverting the Project and keeping the remains in situ and protected. If the Project cannot be diverted, it may be determined that burials will be removed. The Tribe will work closely with the qualified archaeologist to ensure that the excavation is treated carefully, ethically and respectfully. If data recovery is approved by the Tribe, documentation shall be taken which includes at a minimum detailed descriptive notes and sketches. Additional types of documentation shall be approved by the Tribe for data recovery purposes. Cremations will either be removed in bulk or by means as necessary to ensure completely recovery of all material. If the discovery of human remains includes four or more burials, the location is considered a cemetery and a separate treatment plan shall be created. Once complete, a final report of all activities is to be submitted to the Tribe and the NAHC. The Tribe does NOT authorize any scientific study or the utilization of any invasive diagnostics on human remains.

Each occurrence of human remains and associated funerary objects will be stored using opaque cloth bags. All human remains, funerary objects, sacred objects and objects of cultural patrimony will be removed to a secure container on site if possible. These items should be retained and reburied within six months of recovery. The site of reburial/repatriation shall be on the Project site but at a location mitigated between the Tribe and the landowner at a site to be protected in perpetuity. There shall be no publicity regarding any cultural materials recovered.

METHOD OF VERIFICATION

The Gabrieleño Band of Mission Indians-Kizh Nation shall verify implementation of the above mitigation measure during on-site inspection.

TIMING OF COMPLIANCE

Throughout construction, in the event Native American human remains are discovered.

The Gabrieleño Mitigation Meass		ion I	ndians-Kizh	Nation	has	verified	compliance	with	the
Signature/Date									

XVI. TRIBAL CULTURAL RESOURCES

TCR-10: Archaeological and Native American monitoring and excavation during construction Projects will be consistent with current professional standards. All feasible care to avoid any unnecessary disturbance, physical modification, or separation of human remains and associated funerary objects shall be taken. Principal personnel must meet the Secretary of Interior standards for archaeology and have a minimum of 10 years of experience as a principal investigator working with Native American archaeological sites in southern California. The Qualified Archaeologist shall ensure that all other personnel are appropriately trained and qualified. In the event, tribes request additional Project information, coordination, or consultation with the Lead Agency, and/or Native American monitoring, appropriate Conditions of Approval shall be made a part of the Project.

METHOD OF VERIFICATION

The City of Rialto shall verify implementation of the above mitigation measure during on-site inspection.

TIMING OF COMPLIANCE

Throughout construction during on-site inspections.

The City of Rialto staff has verified comp	pliance with the Mitigation Measure TCR-	10:
Signature/Date	-	