



# CITY OF RIALTO CONTRACT CHANGE ORDER

To: C-Works Engineering  
2686 W. Mill St., #36  
San Bernardino, CA 92410

Tel: (909) 855-5735  
Fax:

Attn: Edgar Juarez

Date: 11-20-19  
Project No: & Phase CB1805  
Project: CDBG Curb, Gutter, and Sidewalk Project  
Change Order No: 1  
Purchase Order No: 2020-0736  
Account Number(s): 202-500-4317-3001-180806-05  
234-500-1856-3001-CB1805-05

## CHANGES IN WORK:

This Change Order No. 1 accommodates the following:

1. C-Works Engineering is providing a credit to the City of Rialto for the deletion of 171 lineal foot of asphalt concrete slot paving adjacent to curb & gutter.

## CHANGES IN COST:

Credit to the City is in the amount of -\$9.00 per LF.

171 LF at -\$9.00 = **~~\$1,539.00~~**

The total agreed lump sum cost for this item of work is **-1,539.00** inclusive of all mark-ups and profit. Please see attached letter labeled Change Order No. 1, Exhibit "A".

## CHANGES CONTRACT TIME:

NONE

## SOURCE OF FUNDS:

Funds are available in the following account(s):

202-500-4317-3001-180806-05  
234-500-1856-3001-CB1805-05

**RECEIVED**  
City of Rialto

**DEC 19 2019**

By: \_\_\_\_\_  
Public Works Department

## REASONS FOR CHANGE:

The City requested a cost proposal from C-Works Engineering to perform additional asphalt repairs including root removal on the west side of Cactus Ave., south of Merrill Ave. that was not included in the original scope of work. The cost proposal provided by C-Works Engineering was unreasonably high. The City's On-Call Pavement Maintenance Contractor (Hardy & Harper) provided a reasonable cost proposal for this work. The additional asphalt repairs were adjacent to asphalt slot paving adjacent to newly replaced curb and gutter that was in C-Works Engineering's Contract to perform. For constructability reasons the City elected to delete 171LF of AC slot paving from C-Works Engineering and have Hardy & Harper extend their work limits to include 171LF of AC slot paving, thus eliminating joints between the C-Works Engineering slot paving and Hardy & Harper paving.

Contract Change Order No. 1  
11-20-19  
Page 2

SUMMARY OF COSTS:

Original Contract Amount:	\$ 153,722.00	Original Completion Date:	10-18-19
This Change Order:	\$ <b>-1539.00</b>	Days Added for this CCO:	0
Previous Change Order(s):	\$ 0.00	Previous Days Added:	0
Revised Contract Amount:	\$ 152,183.00	Revised Completion Date:	10-18-19

[SIGNATURES ON NEXT PAGE]


**RECEIVED**  
City of Rialto

**DEC 19 2019**

By: \_\_\_\_\_  
Public Works Department

I have received a copy of this Change Order and the above AGREED PRICES are acceptable to Contractor


C-Works Engineering

  
Signature

12-18-19  
Date

Edgar Juarez - President  
Printed Name and Title


Recommended By:  
Willdan Engineering

  
Jason Brown  
Construction Manager, RCI

12-18-19  
Date

City of Rialto

Reviewed By:

  
Jeff Schafer, P.E.  
Associate Civil Engineer

12/19/19  
Date

Approved By:

  
Savat Khamphou, P.E.  
Public Works director/City Engineer

12/23/19  
Date

Distribution:

Original Conformed Copy:

Contractor (1)  
City Clerk (1)  
Resident Engineer (1)

Conformed - File Copy:

Engineering Pay File (1)  
Accounting Technician (1)  
Procurement (1)  
Finance (1)

**RECEIVED**  
City of Rialto

**DEC 19 2019**

By: \_\_\_\_\_  
Public Works Department

Change Order No. 1, Exhibit "A"

**C-Works**

C-Works Engineering Inc.  
2686 W. Mill St.  
(909)855-5735  
e.juarez@c-workseng.com

**City of Rialto**  
335 W. Rialto Ave Rialto Ca,92376

To whom it may concern,

As we know the City of Rialto is asking for a credit due to the Asphalt Replaced by Hardy and Harper on Cactus Ave. South of Merrill it was a total of 171 Linear feet, One foot slots by Six inches deep. C-Works Engineering is charging the city a price of \$50.00 a linear feet for Curb and Gutter, \$9.00 a linear feet was for the asphalt slots. C-Works Engineering can give the City of Rialto a credit for \$1539.00

Sincerely,

Edgar Juarez - President

