



CITY OF RIALTO CONTRACT CHANGE ORDER

To: TryCo General Engineering
P.O. Box 391
Rimforest, CA 92378

Tel: 909-337-3336
Fax: 909-337-9172

Attn: Try Kirtley

Date: June 2, 2017
Project No: 150810
Project: 2014/15 Mid-Year Curb, Gutter,
and Sidewalk Project and
2015/16 Annual Curb, Gutter &
Sidewalk Project

Change Order No: 2
Purchase Order: 2017-1856
Account: 300-500-7310-3001-CB1604-23
Number(s):

CHANGES IN WORK:

This Contract Change Order No. 1 accommodates the following:

1. Compensation to TryCo General Engineering for additional PCC repairs from Zone 1 and Zone 2 added by the City to the Zone 3 Contract. Please see attached list labeled Change Order No. 2, Exhibit "A" for locations and costs.

CHANGES IN COST:

- 1) City agrees to compensate TryCo General Engineering for all labor, equipment, materials and services to perform the additional PCC repairs added by the City in compliance with the project plans and specifications. Compensation will be made at the agreed lump sum price. **The total agreed lump sum cost for this item of work is \$273,367.13 inclusive of all mark-ups and profit. Please see attached list labeled Change Order No. 2, Exhibit "A"**

CHANGES TO CONTRACT TIME:

45 additional working days

SOURCE OF FUNDS:

Funds are available in the following account(s): 300-500-7310-3001-CB1604-23

REASONS FOR CHANGE:

- 1) City added repair locations that were not included in the original scope of work.

SUMMARY OF COSTS:

Original Contract Amount:	\$188,298.25	Original Completion	45
This Change Order:	\$273,367.13	Days Added for this	45
Previous Change Order(s):	\$27,572.00	Previous Days Added:	25
Revised Contract Amount:	\$489,237.38	Revised Completion	115

SIGNATURES ARE ON THE NEXT PAGE

I have received a copy of this Change Order and the above AGREED PRICES are acceptable to Contractor

TryCo Engineering

Signature

Date

Printed Name and Title

City of Rialto

Approved by:

Robert Eisenbeisz, PE
Public Works Director/City Engineer

Date

Recommended by:

Jeffrey Schafer, P.E
Associate Civil Engineer

Date

Distribution:

Original Conformed Copy:

(1)

(1)

Conformed - File Copy:

(1)

(1)

(1)

(1)

Change Order 2 Exhibit "A"

[illegible]

Change Order 2 Exhibit "A"

[illegible]

Change Order 2 Exhibit "A"

[illegible]

Change Order 2 Exhibit "A"

[illegible]

Change Order 2 Exhibit "A"

[illegible]

Change Order 2 Exhibit "A"

[illegible]